

(様式1)

南相馬市 復興交付金事業計画 令和3年度進捗状況報告 総括表
令和4年3月末時点

(単位:千円)

南相馬市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	958,585	0
	H24	17,477,293	1,791,527
	H25	10,812,506	8,963,647
	H26	3,217,385	8,586,948
	H27	2,526,083	8,412,910
	H28	2,067,357	2,030,685
	H29	0	856,508
	H30	11,174	589,846
	R1	13,620	492,033
	R2	0	▲ 1,234,274
	R3	0	0
	合計	37,084,003	30,489,830

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	37,084,003	0	30,489,830	6,594,173

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	104,600	36,638
	H24	1,746,111	348,420
	H25	3,258,567	1,299,559
	H26	6,601,373	2,685,654
	H27	1,913,779	5,723,070
	H28	0	978,490
	H29	0	385,607
	H30	0	88,230
	R1	7,500	34,070
	R2	0	96,908
	R3	0	0
	合計	13,631,930	11,676,646

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和3年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	30,489,830	37,084,003	0	0	6,594,173
都道府県交付分	11,676,646	13,631,930	▲ 1,749,920	0	205,364
合計	42,166,476	50,715,933	▲ 1,749,920	0	6,799,537

※令和2年度までの交付額、令和3年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

南相馬市 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 文部科学省

令和4年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
1	A	-	4	-	1	-	市内埋蔵文化財発掘調査事業	小高区 鹿島区 原町区	市	市	直接	完了	40,835	H24 ~ R2	H23				0	発掘調査予定 8件
															H24	30,626		0	30,626	
															H25			0	0	
															H26			503	▲ 503	発掘調査2件。整理調査。
															H27			0	0	
															H28			110	▲ 110	整理調査。29年3月報告書刊行。
															H29			6,126	▲ 6,126	整理作業
															H30			8,584	▲ 8,584	整理作業
															R1			7,366	▲ 7,366	整理作業
															R2			4,724	▲ 4,724	整理作業
															R3				0	
累計	30,626	0	27,413	3,213																
2	A	-	4	-	2	-	埋蔵文化財発掘調査事業(鹿島区)	鹿島区大森遺跡外8地区	市	市	直接	完了	40,835	H24 ~ H28	H23				0	発掘調査完了 7件
															H24	30,626		7,628	22,998	
															H25			10,349	▲ 10,349	発掘調査完了 7件
															H26			819	▲ 819	整理調査。
															H27			1,701	▲ 1,701	整理調査。
															H28			550	▲ 550	整理調査。29年3月報告書刊行。
															H29				0	埋蔵文化財発掘調査事業に1本化申請のため、上記に統合
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	30,626	0	21,047	9,579																
3	A	-	4	-	3	-	埋蔵文化財発掘調査事業(原町区)	原町区金沢地区外11地区	市	市	直接	完了	40,834	H24 ~ H28	H23				0	発掘調査完了 7件
															H24	30,625		5,976	24,649	
															H25			12,092	▲ 12,092	発掘調査完了 6件
															H26			4,668	▲ 4,668	整理調査。
															H27			1,701	▲ 1,701	整理調査。
															H28			440	▲ 440	整理調査。29年3月報告書刊行。
															H29				0	埋蔵文化財発掘調査事業に1本化申請のため、上記に統合
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	30,625	0	24,877	5,748																
19	A	-	2	-	1	-	学校施設環境改善事業(公立学校の耐震化)	小高区(小高中)	市	市	直接	完了	80,205	H24 ~ H25	H23				0	25年3月、本体工事発注。
															H24	66,837		66,837	0	
															H25			0	0	25年9月完了
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	66,837	0	66,837	0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
36	A	-	4	-	4	-	罹災者住宅移 転発掘調査事 業	南相馬市	市	市	直接	完了	24,000	H25 ~ H30	H23				0	発掘調査完了 10件。 発掘調査完了 5件。整理調査。 整理調査。 整理調査。 整理調査。 整理作業
															H24				0	
															H25	18,000		7,274	10,726	
															H26			2,620	▲ 2,620	
															H27			1,350	▲ 1,350	
															H28			310	▲ 310	
															H29			2,419	▲ 2,419	
															H30			559	▲ 559	
															R1				0	
															R2				0	
															R3				0	
累計	18,000	0	14,532	3,468																
37	◆ A	-	4	-	3	-	出土遺物整理 収蔵施設整備 事業	原町区	市	市	直接	完了	145,654	H25 ~ H28	H23				0	不動産鑑定のみ実施。 26年11月不動産鑑定終了 27年7月整理室・用地取得。28年3月収蔵施設建設 28年10月棚購入
															H24				0	
															H25	81,193		394	80,799	
															H26	31,928		164	31,764	
															H27			111,186	▲ 111,186	
															H28	3,400		4,312	▲ 912	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	116,521	0	116,056	465																
47	A	-	4	-	5	-	埋蔵文化財発 掘調査事業 (原町海老相 馬線道路改良 他)	南相馬市 原町海老 相馬線 他	県	県	直接	完了	90,168	H25 ~ H29	H23				0	25年5月から埋蔵文化財試掘調査を開始 26年4月 26年度対象範囲試掘確認調査開始、7月終了 27年6月 27年度対象範囲試掘確認調査開始、3月報告書刊 28年5月 28年度対象範囲試掘確認調査開始、12月報告書
															H24				0	
															H25	67,626		12,503	55,123	
															H26	0		1,518	▲ 1,518	
															H27	0		1,619	▲ 1,619	
															H28	0		730	▲ 730	
															H29	0		0	0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	67,626	0	16,370	51,256																
54	A	-	4	-	6	-	復興工業団地 造成関連発掘 調査事業	南相馬市	市	市	直接	完了	11,900	H25 ~ H26	H23				0	25年9~11月、26年2月発掘調査実施、完了。
															H24				0	
															H25	8,925		4,479	4,446	
															H26			0	0	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
累計	8,925	0	4,479	4,446																

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
55	A-4-7-	埋蔵文化財発掘調査事業	南相馬市 右田・海 老地区 他	県	県	直接	完了	164,256	H25 ~ R1	H23				0	25年6月から埋蔵文化財試掘調査を開始 26年6月 26年度対象範囲試掘確認調査開始、11月終了 27年7月 27年度対象範囲試掘確認調査開始、3月報告書刊 28年4月 28年度対象範囲試掘確認調査開始、12月報告書 29年4月 29年度対象範囲試掘確認調査開始、3月報告書刊 30年4月、30年度対象範囲試掘確認調査開始、1月報告書刊 31年4月、元年度対象範囲試掘確認調査開始、2月報告書刊
										H24				0	
										H25	123,192		47,967	75,225	
										H26	0		5,314	▲ 5,314	
										H27	0		20,791	▲ 20,791	
										H28	0		9,427	▲ 9,427	
										H29	0		1,911	▲ 1,911	
										H30	0		1,145	▲ 1,145	
										R1			428	▲ 428	
										R2				0	
										R3				0	
										累計	123,192	0	86,983	36,209	
										62	A-4-8-	埋蔵文化財発掘調査事業	鹿島区南 海老	市	
H24				0											
H25			0	0											
H26	5,979		3,242	2,737											
H27				0											
H28				0											
H29				0											
H30				0											
R1				0											
R2				0											
R3				0											
累計	5,979	0	3,242	2,737											
				市町村 交付分		各年度 別合計			H23						0
				市町村 交付分		各年度 別合計			H24	158,714	0	80,441	78,273		
				市町村 交付分		各年度 別合計			H25	108,118	0	34,588	73,530		
				市町村 交付分		各年度 別合計			H26	37,907	0	12,016	25,891		
				市町村 交付分		各年度 別合計			H27	0	0	115,938	▲ 115,938		
				市町村 交付分		各年度 別合計			H28	3,400	0	5,722	▲ 2,322		
				市町村 交付分		各年度 別合計			H29	0	0	8,545	▲ 8,545		
				市町村 交付分		各年度 別合計			H30	0	0	9,143	▲ 9,143		
				市町村 交付分		各年度 別合計			R1	0	0	7,366	▲ 7,366		
				市町村 交付分		各年度 別合計			R2	0	0	4,724	▲ 4,724		
				市町村 交付分		各年度 別合計			R3	0	0	0	0		
				市町村 交付分		各年度 別合計			392,236	市町村交付分 計	308,139	0	278,483	29,656	
				都道府 県交付分		各年度 別合計			H23	0	0	0	0		
				都道府 県交付分		各年度 別合計			H24	0	0	0	0		
				都道府 県交付分		各年度 別合計			H25	190,818	0	60,470	130,348		
				都道府 県交付分		各年度 別合計			H26	0	0	6,832	▲ 6,832		
				都道府 県交付分		各年度 別合計			H27	0	0	22,410	▲ 22,410		
				都道府 県交付分		各年度 別合計			H28	0	0	10,157	▲ 10,157		
				都道府 県交付分		各年度 別合計			H29	0	0	1,911	▲ 1,911		
				都道府 県交付分		各年度 別合計			H30	0	0	1,145	▲ 1,145		
				都道府 県交付分		各年度 別合計			R1	0	0	428	▲ 428		
				都道府 県交付分		各年度 別合計			R2	0	0	0	0		
				都道府 県交付分		各年度 別合計			R3	0	0	0	0		
				都道府 県交付分		各年度 別合計			254,424	都道府県交付分 計	190,818	0	103,353	87,465	
				市町村 都道府 県計		各年度 別合計			H23	0	0	0	0		
				市町村 都道府 県計		各年度 別合計			H24	158,714	0	80,441	78,273		
				市町村 都道府 県計		各年度 別合計			H25	298,936	0	95,058	203,878		
				市町村 都道府 県計		各年度 別合計			H26	37,907	0	18,848	19,059		
				市町村 都道府 県計		各年度 別合計			H27	0	0	138,348	▲ 138,348		
				市町村 都道府 県計		各年度 別合計			H28	3,400	0	15,879	▲ 12,479		
				市町村 都道府 県計		各年度 別合計			H29	0	0	10,456	▲ 10,456		
				市町村 都道府 県計		各年度 別合計			H30	0	0	10,288	▲ 10,288		
				市町村 都道府 県計		各年度 別合計			R1	0	0	7,794	▲ 7,794		
				市町村 都道府 県計		各年度 別合計			R2	0	0	4,724	▲ 4,724		
				市町村 都道府 県計		各年度 別合計			R3	0	0	0	0		
				市町村 都道府 県計		各年度 別合計			646,660	合計	498,957	0	381,836	117,121	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
4	C	-	7	-	1	水産業共同利用施設復興整備事業(水産業共同利用施設整備)	鹿島区真野川漁港	市	市	直接	完了	1,040,720	H24 ~ R1	H23				0	H25.2一部実施設計完了。H25.3一部工事発注。H26.3一部工事完了	
														H24	37,350		35,054	2,296		
														H25	45,825		34,696	11,129	H25.8地質調査完了。H26.3実施設計・上水道給水管布設工事	
														H26	694,040		586,454	107,586	H26.10施設工事発注。H27.2一部施設工事完了。H27.12完了予定。	
														H27	3,324		82,547	▲ 79,223	H27.7施設工事発注 H28.3オイルフェンス工事以外完了	
														H28			▲ 232	232	H29.3オイルフェンス工事(右岸)完了(繰越分)	
														H29			0	0		
														H30			0	0		
														R1			7,354	▲ 7,354	オイルフェンス巻取施設工事完了	
														R2				0		
														R3				0		
														累計	780,539	0	745,873	34,666		
5	C	-	9	-	1	木質バイオマス施設等緊急整備事業(木質バイオマス関連施設整備事業)	原町区	市	市	直接	完了	118,694	H23 ~ H25	H23	74,500		74,500	0	H24年8月実施設計	
														H24			67,051	▲ 67,051	H25年3月工事発注	
														H25		▲ 5,479	0	▲ 5,479	H26年3月完了	
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														累計	74,500	▲ 5,479	67,051	1,970		
6	C	-	9	-	2	木質バイオマス関連施設整備事業(木造公共建築物整備事業)	原町区	市	市	直接	完了	49,306	H23 ~ H25	H23	31,500		31,500	0	H24年8月実施設計	
														H24			36,979	▲ 36,979	H25年3月工事発注	
														H25		5,479	0	5,479	H26年3月完了	
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														累計	31,500	5,479	36,979	0		
15	C	-	1	-	1	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	右田地区他	県	県	直接	完了	127,968	H23 ~ H25	H23	104,600		36,638	67,962	H24年1月に事業計画書作成業務を発注。	
														H24	23,475		80,755	▲ 57,280		
														H25			10,574	▲ 10,574	H26年1月完了。	
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30				0		
														R1			▲ 107	▲ 107		
														R2				0		
														R3				0		
														累計	128,075	▲ 107	127,967	1		
16	C	-	4	-	1	被災地域農業復興総合支援事業(農業用施設整備等)	小高区鹿島区原町区	県	市	間接	完了	1,016,788	H24 ~ H27	H23				0	平成25年2月18日着工	
														H24	286,755		31,298	255,457	平成25年2月27日、3月8日、13日、21日、28日竣工	
														H25	210,000		78,582	131,418	平成25年10月22日発注、平成25年11月27日導入、平成25年11月30日使用開始	
														H26			234,074	▲ 234,074	平成26年10月8日着工、平成27年3月20日竣工	
														H27	397,726		418,638	▲ 20,912	平成27年7月2日着工、平成28年3月18日竣工	
														H28				0		
														H29			▲ 131,889	▲ 131,889		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														累計	894,481	▲ 131,889	762,592	0		
17	◆C	-	4	-	1	被災地域農業復興総合支援事業(効果促進事業)	小高区鹿島区原町区	県	市	間接	完了	19,345	H24 ~ H24	H23				0	平成24年6月30日開始、平成25年3月26日終了	
														H24	18,488		15,475	3,013		
														H25					0	平成25年国直轄で対応 シンポジウム16回開催
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30			▲ 3,012	▲ 3,012		
														R1				0		
														R2				0		
														R3				0		
														累計	18,488	▲ 3,012	15,475	1		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況						
	1	2	3	4	5																				
18	◆	C	-	4	-	1	-	1	被災地域農業復興総合支援事業(効果促進事業)	小高区 鹿島区 原町区	市	市	直接	完了	73,942	H24	~	H27	H23			0			
																			H24			0			
																			H25	29,904		24,443		5,461	25年5月業務発注。26年3月完了
																			H26	29,248		28,504		744	26年4月業務発注。27年3月完了
																			H27					0	
																			H28					0	
																			H29					0	
																			H30					0	
																			R1					0	
																			R2					0	
																			R3					0	
																			累計	59,152	0	52,947		6,205	
																			20	C	-	4		-	2
H24	86,250		86,231	19																					
H25				0																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30				0																					
R1				0																					
R2				0																					
R3				0																					
累計	86,250	0	86,231	19																					
21	◆	C	-	9	-	1	-	1	木質バイオマス施設等緊急整備事業(調査事業)	小高区 鹿島区 原町区	市	市	直接	完了	58,000	H24	~	H24					H23		
																			H24	46,400		46,400	0		
																			H25				0		
																			H26				0		
																			H27				0		
																			H28				0		
																			H29				0		
																			H30				0		
																			R1				0		
																			R2				0		
																			R3				0		
																			累計	46,400	0	46,400	0		
																			35	C	-	1	-	2	-
H24	64,893		64,893	0																					
H25				0																					
H26				0																					
H27				0																					
H28				0																					
H29				0																					
H30				0																					
R1				0																					
R2				0																					
R3				0																					
累計	64,893	0	64,893	0																					
42	C	-	1	-	3	-	-	農山漁村地域復興基盤総合整備事業(漁港環境整備事業)	真野川漁港	県	県	直接	完了	298,389	H25	~	H29	H23							
																		H24				0			
																		H25	15,000		7,533	7,467			
																		H26	169,500		2,867	166,633			
																		H27	40,500		210,919	▲ 170,419			
																		H28			2,472	▲ 2,472			
																		H29				0			
																		H30		▲ 1,208		▲ 1,208			
																		R1				0			
																		R2				0			
																		R3				0			
																		累計	225,000	▲ 1,208	223,791	1			
																		43	C	-	1	-	4	-	-
H24	26,250		25,414	836																					
H25	238,462		232,095	6,367																					
H26	254,266		226,635	27,631																					
H27	263,962		71,502	192,460																					
H28			129,055	▲ 129,055																					
H29		46,462	41,978	4,484																					
H30		33,076	87,085	▲ 54,009																					
R1	7,500	75,435	33,642	49,293																					
R2			96,908	▲ 96,908																					
R3				0																					
累計	790,440	154,973	944,314	1,099																					

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	◆	C	-	4	-															3	-	1
44	◆	C	-	4	-	3	-	1	被災地域農業 復興総合支援 事業(園芸施設 整備・造成 事業)	鹿島区	市	市	直接	完了	612,081	H25～H28	H23			0	用地取得が年度内に完了できないため、次年度に繰り越した。 平成27年度に造成事業等を実施予定 理蔵文化財調査一部繰越、造成契約し平成28年度と継続費 平成29年3月竣工	
																	H24			0		
																	H25	160,000		0		
																	H26	0		0		
																	H27	334,344		324,776		
																	H28			10,333		
																	H29			▲ 10,333		
																	H30			0		
																	R1		▲ 4,679	▲ 4,679		
																	R2			0		
																	R3			0		
																	累計	494,344	▲ 4,679	335,109		154,556
																	48	C	-	1		-
H24			0																			
H25	175,335		175,335																			
H26	1,368,742		98,693																			
H27			832,485																			
H28			▲ 832,485																			
H29			0																			
H30			0																			
R1		▲ 437,563	▲ 437,563																			
R2			0																			
R3			0																			
累計	1,544,077	▲ 437,563	1,106,513	1																		
49	C	-	1	-	6	-			農山漁村地域 復興基盤総合 整備事業 (農地整備事 業)	原町東	県	県	直接	完了	3,336,894	H25～H27					H23	
																	H24			0		
																	H25	176,475		156,386		
																	H26	2,556,802		427,223		
																	H27		67,500	1,903,925		
																	H28			15,137		
																	H29			▲ 15,137		
																	H30		▲ 291,558	▲ 291,558		
																	R1		▲ 6,546	▲ 6,546		
																	R2			0		
																	R3			0		
																	累計	2,733,277	▲ 230,604	2,502,671	2	
																	50	C	-	1	-	7
H24			0																			
H25	10,000		9,999																			
H26			0																			
H27			0																			
H28			0																			
H29			0																			
H30			0																			
R1			0																			
R2			0																			
R3			0																			
累計	10,000	0	9,999	1																		
51	C	-	4	-	3	-			被災地域農業 復興総合支援 事業 (園芸施設整 備事業)	鹿島区	県	市	間接	完了	1,192,321	H25～H28						
																	H24			0		
																	H25	900,000		900,000		
																	H26			0		
																	H27			894,240		
																	H28			▲ 894,240		
																	H29			0		
																	H30		▲ 5,759	▲ 5,759		
																	R1			0		
																	R2			0		
																	R3			0		
																	累計	900,000	▲ 5,759	894,240	1	
																	56	C	-	1	-	8
H24			0																			
H25	127,642		82,396																			
H26	753,900		396,730																			
H27			147,262																			
H28		▲ 240,531	▲ 233,378																			
H29		▲ 3,470	▲ 3,470																			
H30		▲ 18,306	▲ 18,306																			
R1			0																			
R2			0																			
R3			0																			
累計	881,542	▲ 262,307	619,235	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
57	C	-	1	9	-	-	農山漁村地域 復興基盤総合 整備事業 (農地整備事 業)	真野地区	県	県	直接	完了	208,053	H25 ~ H27	H23				0	H25年10月、実施設計・境界測量契約。 H26年12月、換地業務契約。 H27年10月、区画整理工契約。	
															H24				0		
															H25	82,027		61,155	20,872		
															H26	676,950		12,894	664,056		
															H27			83,364	▲ 83,364		
															H28		▲ 600,478	▲ 1,374	▲ 599,104		
															H29				0		
															H30		▲ 2,459		▲ 2,459		
															R1				0		
															R2				0		
															R3				0		
															累計	758,977	▲ 602,937	156,039			1
															58	C	-	1	10		-
H24				0																	
H25	1,695		1,701	▲ 6																	
H26	9,375		9,153	222																	
H27	175,932		130,218	45,714																	
H28				0																	
H29				0																	
H30				0																	
R1				0																	
R2				0																	
R3				0																	
累計	187,002	0	141,072		45,930																
59	◆C	-	1	1	1	復興基盤総合 整備地形図作 成事業	真野地区	市	市	直接	完了	2,468	H25 ~ H25	H23							
														H24				0			
														H25	1,974		1,814	160			
														H26				0			
														H27				0			
														H28				0			
														H29				0			
														H30				0			
														R1				0			
														R2				0			
														R3				0			
														累計	1,974	0	1,814		160		
														60	C	-	1	11	-	農山漁村地域 復興基盤総合 整備事業 (農地整備事 業)	原町南部 地区
H24				0																	
H25	236,533		69,283	167,250																	
H26	208,725		44,319	164,406																	
H27	29,475	▲ 67,500	182,599	▲ 220,624																	
H28			103,907	▲ 103,907																	
H29				0																	
H30		▲ 7,124		▲ 7,124																	
R1				0																	
R2				0																	
R3				0																	
累計	474,733	▲ 74,624	400,108		1																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	◆	C	-	1	-	6															-	1		
61	◆	C	-	1	-	6	-	1	農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画)	原町第1	県	県	直接	完了	303,958	H25	~	H27	H23			0	H26年1月、埋蔵文化財発掘調査契約。 H26年4月、埋蔵文化財発掘調査契約。 H27年4月、埋蔵文化財発掘調査契約。	
																			H24			0		
																			H25	2,353		2,353		0
																			H26	196,488		165,804		30,684
																			H27	105,316		75,010		30,306
																			H28		▲ 7,577			▲ 7,577
																			H29		▲ 53,413			▲ 53,413
																			H30					0
																			R1					0
																			R2					0
																			R3					0
																			累計	304,157	▲ 60,990	243,167		0
																			64	C	-	7		-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28	21,357		14,823	6,534																				
H29			6,364	▲ 6,364																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	21,357	0	21,187	170																				
70	◆	C	-	7	-	1	-	1	水産業共同利 用施設復興整 備事業	鹿島区	市	市	直接	完了	5,849	R1	~	R1					H23	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1		4,679	4,659	20	
																			R2				0	
																			R3				0	
																			累計	0	4,679	4,659	20	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	106,000	0	0	106,000	
										H24	83,750	0	185,484	▲ 101,734	
										H25	239,398	0	62,654	176,744	
										H26	732,663	0	624,111	108,552	
										H27	513,600	0	537,541	▲ 23,941	
										H28	21,357	0	24,924	▲ 3,567	
										H29	0	0	6,364	▲ 6,364	
										H30	0	0	0	0	
										R1	0	0	12,013	▲ 12,013	
										R2	0	0	0	0	
										R3	0	0	0	0	
								2,238,872	市町村交付分 計		1,696,768	0	1,453,091	243,677	
										H23	104,600	0	36,638	67,962	
										H24	506,111	0	304,066	202,045	
										H25	2,173,827	0	885,691	1,288,136	
										H26	6,185,373	0	1,609,239	4,576,134	
										H27	836,979	0	4,819,944	▲ 3,982,965	
										H28	0	▲ 848,586	242,044	▲ 1,090,630	
										H29	0	▲ 142,310	41,978	▲ 184,288	
										H30	0	▲ 296,457	87,085	▲ 383,542	
										R1	7,500	▲ 368,674	33,642	▲ 394,816	
										R2	0	0	96,908	▲ 96,908	
										R3	0	0	0	0	
								10,788,641	都道府県交付分 計		9,814,390	▲ 1,656,027	8,157,235	1,128	
										H23	210,600	0	36,638	173,962	
										H24	589,861	0	489,550	100,311	
										H25	2,413,225	0	948,345	1,464,880	
										H26	6,918,036	0	2,233,350	4,684,686	
										H27	1,350,579	0	5,357,485	▲ 4,006,906	
										H28	21,357	▲ 848,586	266,968	▲ 1,094,197	
										H29	0	▲ 142,310	48,342	▲ 190,652	
										H30	0	▲ 296,457	87,085	▲ 383,542	
										R1	7,500	▲ 368,674	45,655	▲ 406,829	
										R2	0	0	96,908	▲ 96,908	
										R3	0	0	0	0	
								13,027,513	合計		11,511,158	▲ 1,656,027	9,610,326	244,805	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
7	D	-	4	-	1	-	災害公営住宅 整備事業(小 高区)	小高区	市	市	直接	完了	1,038,037	H24	~	H27	H23			0	0	25年9月岡田地区(万ヶ迫団地)実施設計発注。26年3月東町地区(農協跡地外)CMr発注。 平成27年2月東町地区(農協跡地外)本体工事発注、27年3月岡田地区(万ヶ迫団地)、小高区市街中心部本体工事発注 平成28年2月東町地区(農協跡地外)完了、28年3月岡田地区(万ヶ迫団地)、小高区市街中心部完了
																	H24	180,153		0	180,153	
																	H25	764,312	25,650		738,662	
																	H26	0	454,116		▲ 454,116	
																	H27	26,655	469,099		▲ 442,444	
																	H28		▲ 12,155		12,155	
																	H29		5		▲ 5	
																	H30		2		▲ 2	
																	R1		▲ 62,838	▲ 62,838	0	
																	R2				0	
R3																						
累計	971,120	▲ 62,838	873,879	34,403																		
8	D	-	4	-	2	-	災害公営住宅 整備事業(鹿 島区)	鹿島区	市	市	直接	完了	2,522,264	H23	~	H27	H23	154,309			154,309	24年8月西町地区、西川原用地買収。24年7月西町地区、西川原実施設計発注。25年3月西川原地区造成工事発注。 25年6月西町地区本体工事発注。25年7月西川原第二地区用地買収。25年8月西川原地区本体工事発注。25年9月西川原第一地区実施設計発注。26年9月西町地区完了。西川原第二地区本体工事26年9月発注。 平成28年3月西川原第二地区完了
																	H24	1,081,313	126,146		955,167	
																	H25	365,019	778,785		▲ 413,766	
																	H26	654,441	315,696		338,745	
																	H27		647,594		▲ 647,594	
																	H28		6,663		▲ 6,663	
																	H29				0	
																	H30				0	
																	R1		▲ 48,104	▲ 48,104	0	
																	R2				0	
R3																						
累計	2,255,082	▲ 48,104	1,826,780	380,198																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
9	D	-	4	-	3	災害公営住宅 整備事業(原 町区)	原町区	市	市	直接	完了	5,654,565	H23 ~ H27	H23	698,276			698,276	24年7月大町地区(旧市立病院跡地、大町駐車場)実施設計発注。24年12月大町地区(大町駐車場)用地買収。25年1月大町地区(旧市立病院跡地)用地買収。 25年6月大町地区(旧市立病院跡地、大町駐車場)本体工事発注。25年7月大町地区(サテイ跡地)実施設計発注。25年11月東部地区 一部用地買収。25年12月大町地区(サテイ跡地)用地 27年2月大町地区(旧市立病院跡地)完了、27年3月大町地区(大町駐車場)完了、26年7月大町地区(サテイ跡地)本体工事発注、27年2月萱浜地区本体工事発注、27年3月原町区中部本 28年2月大町地区(サテイ跡地)、萱浜地区完了、28年3月原町区中部完了
														H24	1,904,452		413,590	1,490,862	
														H25	3,144,495		802,719	2,341,776	
														H26	0		2,229,760	▲ 2,229,760	
														H27			1,583,596	▲ 1,583,596	
														H28		▲ 321,749	7,003	▲ 328,752	
														H29		▲ 365,520	12	▲ 365,532	
														H30				0	
														R1		▲ 112,207	▲ 112,207	0	
														R2				0	
														R3					
累計	5,747,223	▲ 799,476	4,924,473	23,274															
10	D	-	23	-	1	防災集団移転 促進事業(鹿 島区)	鹿島区	市	市	直接	完了	7,310,628	H24 ~ H29	H23				0	24年12月住宅団地用地買収開始。25年3月住宅団地造成発注。 住宅団地9地区造成完了、2地区発注済。25年9月移転元買取開始。 住宅団地全地区(11地区)造成完了。移転元買取88%(筆数へ-ス)完了。補助金実績63件 移転元買取91%(筆数へ-ス)完了。補助金実績124件 移転元買取99%(筆数へ-ス)完了。補助金実績30件 移転元買取100%(筆数へ-ス)完了。補助金実績4件
														H24	5,311,454		132,669	5,178,785	
														H25	857,986		2,857,714	▲ 1,999,728	
														H26	227,357		1,711,280	▲ 1,483,923	
														H27			456,826	▲ 456,826	
														H28			153,257	▲ 153,257	
														H29			11,102	▲ 11,102	
														H30				0	
														R1				0	
														R2			▲ 619,374	619,374	
														R3					
累計	6,396,797	0	4,703,474	1,693,323															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
14	D	-	20	-	1	-	都市防災推進事業(都市防災総合推進事業)	小高区 鹿島区 原町区	市	市	直接	完了	59,450	H24	~	H27	H23				0	24年5月構築支援業務発注。24年6月調査及び作成業務発注。24年11月計画策定業務発注(2件)。
																	H24	44,587		43,241	1,346	
																	H25			644	▲ 644	
																	H26			0	0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30			1	▲ 1	
																	R1				0	
																	R2				0	
																	R3				0	
累計	44,587	0	43,886	701																		
22	D	-	1	-	1	-	道路事業(高見町北萱浜線)	原町区	市	市	直接	完了	198,896	H24	~	H28	H23				0	24年7月実施設計発注繰越。25年9月実施設計完了。用地買収開始、26年1月工事発注繰越。26年5月工事発注、27年2月完了、26年12月工事発注繰越。用27年9月工事発注繰越。28年5月完了。
																	H24	43,400		9,358	34,042	
																	H25	29,450		18,973	10,477	
																	H26	38,750		73,304	▲ 34,554	
																	H27	42,544		34,817	7,727	
																	H28			640	▲ 640	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	154,144	0	137,092	17,052																		
23	◆	D	-	1	-	1	震災対応復旧・復興事業のための輸送経路改善事業	鹿島区	市	市	直接	完了	35,520	H24	~	H26	H23				0	24年7月 管理運営計画策定業務発注。24年11月 協議資料策定業務・環境保全対策業務・補償積算業務・土質調査業務 発注。24年9月実施設計発注。25年3月繰越明許。26年3月完了。
																	H24	28,416		9,506	18,910	
																	H25			18,910	▲ 18,910	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	28,416	0	28,416	0																		
24	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	原町海老 相馬線	県	県	直接	完了	1,951,000	H24	~	H30	H23				0	24年5月 道路詳細設計発注。24年9月地質調査発注。25年10月用地測量発注。26年3月橋梁下部工事発注。26年7月道路改良工事発注済。28年3月、道路改良工事実施。29年3月、橋梁上部工事、道路改良工事、用地補償実施。30年3月、道路改良工実施。
																	H24	620,000		30,671	589,329	
																	H25	292,000		224,376	67,624	
																	H26	216,000		363,846	▲ 147,846	
																	H27	432,800		456,025	▲ 23,225	
																	H28	0		352,590	▲ 352,590	
																	H29			105,524	▲ 105,524	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	1,560,800	0	1,533,032	27,768																		
25	D	-	1	-	3	-	道路事業(市街地相互の接続道路)	北泉小高 線	県	県	直接	完了	2,155,000	H24	~	H28	H23				0	24年12月地質調査発注。25年1月道路詳細設計発注。26年3月道路詳細設計完。25年8月橋梁詳細設計完。26年7月道路改良工事、橋梁下部工事発注済。28年3月、道路改良工事、橋梁下部工事実施。29年3月、用地補償、道路改良工事実施。30年3月完了
																	H24	620,000		13,683	606,317	
																	H25	260,000		116,114	143,886	
																	H26	200,000		698,957	▲ 498,957	
																	H27	644,000		398,383	245,617	
																	H28			338,582	▲ 338,582	
																	H29			147,689	▲ 147,689	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
累計	1,724,000	0	1,713,408	10,592																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
26	◆	D	-	4	-	1	-	1	災害公営住宅 整備計画策定 支援事業	南相馬市 他	市	市	直接	完了	31,500	H24	~	H24	H23			0	24年11月福島県と策定支援に関する協定書締結。	
																			H24	25,200		24,780		420
																			H25					0
																			H26					0
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			R1					0
																			R2					0
																			R3					0
																			累計	25,200	0	24,780		420
																			27	◆	D	-		20
H24	8,702		5,863	2,839																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	8,702	0	5,863	2,839																				
28	◆	D	-	23	-	1	-	1	復興作業支援 事業	小高区 鹿島区 原町区	市	市	直接	完了	250,000	H24	~	H28					H23	
																			H24	120,000		45,406	74,594	
																			H25	80,000		16,800	63,200	
																			H26			16,000		
																			H27			28,000		
																			H28			69,877		
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	200,000	0	176,083	23,917	
																			29	◆	D	-	23	-
H24	56,000		48,133	7,867																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	56,000	0	48,133	7,867																				
30		D	-	23	-	3	-		防災集団移転 促進事業(小 高区)	小高区	市	市	直接	完了	259,414	H24	~	H29						
																			H24	126,505		38,588	87,917	
																			H25			55,650		
																			H26	68,055		47,247	20,808	
																			H27			20,129		
																			H28			28,484		
																			H29			4,216		
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	194,560	0	194,314	246	

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～	～																					
31	★	F	-	2	-	1	-	1	市街地復興効果促進事業	南相馬市	市	市	直接	完了	5,530,558	H24	～	R2	H23			0		
																			H24	3,019,227		50,694	2,968,533	
																			H25	46,960		497,990	▲ 451,030	
																			H26	42,135		200,400	▲ 158,265	
																			H27	1,635,979		442,886	1,193,093	
																			H28	256,358		389,802	▲ 133,444	
																			H29			156,937	▲ 156,937	
																			H30			102,101	▲ 102,101	
																			R1		▲ 574,069	184,078	▲ 758,147	
																			R2		▲ 2,145	268,808	▲ 270,953	
																			R3					
																			累計	5,000,659	▲ 576,214	2,293,696	2,130,749	
																			32	D	-	1	-	4
H24	7,750		7,659	91																				
H25	29,760		0	29,760	圃場整備との調整																			
H26	59,055		83,281	▲ 24,226	26年10月工事発注繰越。																			
H27	11,999		9,669	2,330	27年9月工事発注、28年3月完了。																			
H28	30,736		12,340	18,396	28年9月工事発注、29年2月完了。																			
H29			21,027	▲ 21,027	29年10月工事発注、30年1月完了																			
H30				0																				
R1				0																				
R2				0																				
R3																								
累計	139,300	0	133,976	5,324																				
33	D	-	13	-	1	-		住宅・建築物安全ストック形成事業(がけ地近接等危険住宅移転事業)	南相馬市	市	市	直接	完了	1,434,806	H24	～	R2	H23						
																		H24	330,000		10,233	319,767		
																		H25	330,000		115,942	214,058	平成25年度 支払い37件	
																		H26	416,104		209,490	206,614	平成26年度 支払い58件	
																		H27			154,134	▲ 154,134	平成27年度 支払い19件⇒40件	
																		H28			105,775	▲ 105,775	平成28年度 支払い33件⇒31件	
																		H29			50,381	▲ 50,381	平成29年度 支払い14件	
																		H30			48,147	▲ 48,147	平成30年度 支払い13件	
																		R1		22,289		▲ 22,289	平成31年度 支払い7件	
																		R2		21,833		▲ 21,833	令和2年度 支払い6件	
																		R3						
																		累計	1,076,104	0	738,224	337,880		
																		38	D	-	1	-	5	-
H24				0																				
H25	102,300		22,858	79,442	25年7月実施設計発注繰越。																			
H26	0		3,601	▲ 3,601	27年3月実施設計完了。																			
H27			61,394	▲ 61,394	27年8月委託業務発注、12月完了。																			
H28	133,377	118,807	100,825	151,359	29年3月完了。28年10月工事発注繰越。																			
H29		101,370	97,756	3,614																				
H30			120,397	▲ 120,397																				
R1			6,788	▲ 6,788																				
R2				0																				
R3																								
累計	235,677	220,177	413,619	42,235																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	～	～	～	～	～	～																
39	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	小高区 鹿島区 原町区	市	市	直接	完了	1,526,315	H25	～	R2	H23			0	26年3月西川原地区完了。26年9月西町地区完了。27年2月大 28年2月東町地区(農協跡地外)、大町地区(サテイ跡地)、萱浜	
																	H24			0		
																	H25	23,733	0	23,733		
																	H26	63,184	33,941	29,243		
																	H27	284,277	138,496	145,781		
																	H28	141,890	172,276	270,903		
																	H29		235,303	▲ 40,014		
																	H30		274,187	▲ 274,187		
																	R1		412,714	196,946		
																	R2		2,145	▲ 124,765		
																	R3					
累計																	513,084	822,438	1,335,522	0		
40	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	小高区 鹿島区 原町区	市	市	直接	完了	200,441	H25	～	R2	H23			0	26年3月西川原地区完了。26年9月西町地区完了。27年2月大 28年2月東町地区(農協跡地外)、大町地区(サテイ跡地)、萱浜	
																	H24			0		
																	H25	4,368	0	4,368		
																	H26	4,061	2,997	1,064		
																	H27	11,029	16,304	▲ 5,275		
																	H28	35,379	30,666	28,949		
																	H29		28,847	▲ 612		
																	H30		26,831	▲ 26,831		
																	R1		35,978	11,796		
																	R2			▲ 21,477		
																	R3					
累計																	54,837	95,491	150,199	129		
41	D	-	23	-	3	-	防災集団移転 促進事業(小 高区)	小高区	市	市	直接	完了	2,817,311	H25	～	H29	H23			0	24年8月移転費用補助金申請業務開始。 24年8月移転費用補助金申請業務開始。 移転元買取4%(筆数へ-ス)完了。補助金実績33件 移転元買取79%(筆数へ-ス)完了。補助金実績51件 移転元買取96%(筆数へ-ス)完了。補助金実績32件 移転元買取100%(筆数へ-ス)完了。補助金実績2件	
																	H24		1,155	▲ 1,155		
																	H25	1,834,408	1,717	1,832,691		
																	H26	0	148,925	▲ 148,925		
																	H27		1,797,379	▲ 1,797,379		
																	H28	630,738	301,054	329,684		
																	H29		70,396	▲ 70,396		
																	H30		3	▲ 3		
																	R1			0		
																	R2			0		
																	R3			0		
累計																	2,465,146	0	2,320,629	144,517		
45	◆	D	-	4	-	2	-	災害公営住宅 駐車場整備事 業(鹿島区)	鹿島区	市	市	直接	完了	38,063	H25	～	H27	H23			0	25年6月西町地区本体工事発注。25年8月西川原地区本体工 26年9月西町地区完了。西川原第二地区本体工事26年9月発 平成28年3月西川原第二地区完了
																		H24			0	
																		H25	19,877	8,964	10,913	
																		H26	10,572	152	10,420	
																		H27		2,026	▲ 2,026	
																		H28		▲ 2	2	
																		H29			0	
																		H30		2	▲ 2	
																		R1			0	
																		R2			0	
																		R3			0	
累計																	30,449	0	11,142	19,307		
46	◆	D	-	4	-	3	-	災害公営住宅 駐車場整備事 業(原町区)	原町区	市	市	直接	完了	90,341	H25	～	H27	H23			0	25年6月大町地区(旧市立病院跡地、大町駐車場)本体工事発 27年2月大町地区(旧市立病院跡地)完了、27年3月大町地区 28年2月大町地区(サテイ跡地)、萱浜地区完了、28年3月原町
																		H24			0	
																		H25	72,272	2,030	70,242	
																		H26	0	10,267	▲ 10,267	
																		H27		21,867	▲ 21,867	
																		H28		▲ 2	2	
																		H29			0	
																		H30		2	▲ 2	
																		R1			0	
																		R2			0	
																		R3			0	
累計																	72,272	0	34,164	38,108		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	～	～																						
52	◆	D	-	1	-	3	-	1	交通インフラ 検討事業	小高区	県	県	直接	完了	17,446	H25	～	H25	H23			0	25年11月地質調査、道路概略設計発注。	
																			H24			0		
																			H25	40,000		10,696		29,304
																			H26					0
																			H27					0
																			H28					0
																			H29		▲ 26,043			▲ 26,043
																			H30					0
																			R1					0
																			R2					0
																			R3					0
																			累計	40,000	▲ 26,043	10,696		3,261
																			53	★	F	-		4
H24			0																					
H25	301,922		2,212	299,710																				
H26			6,780	▲ 6,780																				
H27			26,308	▲ 26,308																				
H28			2,704	▲ 2,704																				
H29				0																				
H30		▲ 218,200		▲ 218,200																				
R1			0	0																				
R2				0																				
R3				0																				
累計	301,922	▲ 218,200	38,004	45,718																				
63	◆	D	-	4	-	1	-	2	災害公営住宅 駐車場整備事 業(小高区)	小高区	市	市	直接	完了	21,240	H26	～	H27					H23	
																			H24			0		
																			H25			0		
																			H26	16,992		0	16,992	
																			H27			9,582	▲ 9,582	
																			H28			▲ 1	1	
																			H29			1	▲ 1	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			累計	16,992	0	9,582	7,410	
																			65		D	-	1	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28		111,600	32,413	79,187																				
H29		38,750	88,505	▲ 49,755																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
累計	0	150,350	120,918	29,432																				
66		D	-	5	-	2	-		災害公営住宅 家賃低廉化事 業(補助率変 更分)	小高区 鹿島区 原町区	市	市	直接	完了	173,404	R1	～	R2						
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1		144,503	29,517	114,986	
																			R2			108,032	▲ 108,032	
																			R3				0	
																			累計	0	144,503	137,549	6,954	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間			年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
67	◆	D	-	4	-	1	-	3	災害公営住宅 周辺道路等整 備事業(小高 区)	小高区	市	市	直接	完了	71,816	H24	~	H27	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1		57,452	57,452	0	
																			R2				0	
																			R3				0	
																			累計	0	57,452	57,452	0	
																			68	◆	D	-	4	
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28				0																				
H29				0																				
H30				0																				
R1		43,981	43,981	0																				
R2				0																				
R3				0																				
累計	0	43,981	43,981	0																				
69	◆	D	-	4	-	3	-	2	災害公営住宅 周辺道路等整 備事業(原町 区)	原町区	市	市	直接	完了	128,238	H23	~	H27						H23
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1		102,590	102,590	0	
																			R2				0	
																			R3				0	
																			累計	0	102,590	102,590	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	852,585	0	0	852,585	
										H24	17,202,227	0	1,516,005	15,686,222	
										H25	10,394,196	0	8,840,318	1,553,878	
										H26	2,427,254	0	7,918,361	▲ 5,491,107	
										H27	2,012,483	0	7,717,893	▲ 5,705,410	
										H28	1,973,048	0	1,966,827	6,221	
										H29	0	0	815,214	▲ 815,214	
										H30	0	0	561,676	▲ 561,676	
										R1	0	0	463,496	▲ 463,496	
										R2	0	0	▲ 1,242,496	1,242,496	
										R3	0	0	0	0	
								40,908,065	市町村交付分 計		34,861,793	0	28,557,294	6,304,499	
										H23	0	0	0	0	
										H24	1,240,000	0	44,354	1,195,646	
										H25	893,922	0	353,398	540,524	
										H26	416,000	0	1,069,583	▲ 653,583	
										H27	1,076,800	0	880,716	196,084	
										H28	0	111,600	726,289	▲ 614,689	
										H29	0	12,707	341,718	▲ 329,011	
										H30	0	▲ 218,200	0	▲ 218,200	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
								4,422,099	都道府県交付分 計		3,626,722	▲ 93,893	3,416,058	116,771	
										H23	852,585	0	0	852,585	
										H24	18,442,227	0	1,560,359	16,881,868	
										H25	11,288,118	0	9,193,716	2,094,402	
										H26	2,843,254	0	8,987,944	▲ 6,144,690	
										H27	3,089,283	0	8,598,609	▲ 5,509,326	
										H28	1,973,048	111,600	2,693,116	▲ 608,468	
										H29	0	12,707	1,156,932	▲ 1,144,225	
										H30	0	▲ 218,200	561,676	▲ 779,876	
										R1	0	0	463,496	▲ 463,496	
										R2	0	0	▲ 1,242,496	1,242,496	
										R3	0	0	0	0	
								45,330,164	合計		38,488,515	▲ 93,893	31,973,352	6,421,270	

(様式2E)

南相馬市 復興交付金事業計画 令和3年度進捗状況報告 総括表

省庁名 環境省

令和4年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																																																																																												
34	E-1-1-	低炭素社会対応型浄化槽等集中導入事業(南相馬市浄化槽設置整備復興事業)	南相馬市	市	市	直接	完了	289,740	H24 ~ R2	H23				0	平成24年10月3日から受付開始。31件に交付決定及び支払い済み。内訳(5人槽:7基、6~7人槽:20基、8~10人槽:4基)																																																																																												
										H24	32,602		9,597	23,005																																																																																													
										H25	70,794		26,087	44,707																																																																																													
										H26	19,561		32,460	▲ 12,899	交付申請件数112件(5人槽:33基、6~7人槽:66基、8~10人槽:7基、11~20人槽:1基、撤去:5基)																																																																																												
										H27			41,538	▲ 41,538	交付申請件数145件(5人槽:46基、6~7人槽:83基、8~10人槽:10基、撤去:6基)																																																																																												
										H28	69,552		33,212	36,340	交付申請件数112件(5人槽:33基、6~7人槽:70基、8~10人槽:5基、21~30人槽:1基、撤去:3基)																																																																																												
										H29			26,385	▲ 26,385	交付申請件数86件(5人槽:23基、6~7人槽:55基、8~10人槽:7基、11~20人槽:1基)																																																																																												
										H30	11,174		19,027	▲ 7,853	交付申請件数64件(5人槽:23基、6~7人槽:55基、8~10人槽:7基、11~20人槽:1基)																																																																																												
										R1	13,620		9,158	4,462	交付申請件数32件(5人槽:18基、6~7人槽:10基、8~10人槽:2基、11~20人槽:1基、撤去1基)																																																																																												
										R2			3,498	▲ 3,498																																																																																													
										R3																																																																																																	
										累計	217,303	0	200,962	16,341																																																																																													
																				<table border="1"> <tr> <td>市町村交付分</td> <td>各年度別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>32,602</td> <td>0</td> <td>9,597</td> <td>23,005</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>70,794</td> <td>0</td> <td>26,087</td> <td>44,707</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>19,561</td> <td>0</td> <td>32,460</td> <td>▲ 12,899</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>0</td> <td>0</td> <td>41,538</td> <td>▲ 41,538</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>69,552</td> <td>0</td> <td>33,212</td> <td>36,340</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>0</td> <td>0</td> <td>26,385</td> <td>▲ 26,385</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>11,174</td> <td>0</td> <td>19,027</td> <td>▲ 7,853</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>13,620</td> <td>0</td> <td>9,158</td> <td>4,462</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>0</td> <td>0</td> <td>3,498</td> <td>▲ 3,498</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>289,740</td> <td>市町村交付分計</td> <td>217,303</td> <td>0</td> <td>200,962</td> <td>16,341</td> </tr> </table>					市町村交付分	各年度別合計	H23	0	0	0	0			H24	32,602	0	9,597	23,005			H25	70,794	0	26,087	44,707			H26	19,561	0	32,460	▲ 12,899			H27	0	0	41,538	▲ 41,538			H28	69,552	0	33,212	36,340			H29	0	0	26,385	▲ 26,385			H30	11,174	0	19,027	▲ 7,853			R1	13,620	0	9,158	4,462			R2	0	0	3,498	▲ 3,498			R3	0	0	0	0	289,740	市町村交付分計	217,303	0	200,962	16,341
										市町村交付分	各年度別合計	H23	0	0	0	0																																																																																											
		H24	32,602	0	9,597	23,005																																																																																																					
		H25	70,794	0	26,087	44,707																																																																																																					
		H26	19,561	0	32,460	▲ 12,899																																																																																																					
		H27	0	0	41,538	▲ 41,538																																																																																																					
		H28	69,552	0	33,212	36,340																																																																																																					
		H29	0	0	26,385	▲ 26,385																																																																																																					
		H30	11,174	0	19,027	▲ 7,853																																																																																																					
		R1	13,620	0	9,158	4,462																																																																																																					
		R2	0	0	3,498	▲ 3,498																																																																																																					
		R3	0	0	0	0																																																																																																					
289,740	市町村交付分計	217,303	0	200,962	16,341																																																																																																						
										<table border="1"> <tr> <td>都道県交付分</td> <td>各年度別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>0</td> <td>都道県交付分計</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> </table>					都道県交付分	各年度別合計	H23	0	0	0	0			H24	0	0	0	0			H25	0	0	0	0			H26	0	0	0	0			H27	0	0	0	0			H28	0	0	0	0			H29	0	0	0	0			H30	0	0	0	0			R1	0	0	0	0			R2	0	0	0	0			R3	0	0	0	0	0	都道県交付分計	0	0	0	0										
都道県交付分	各年度別合計	H23	0	0	0	0																																																																																																					
		H24	0	0	0	0																																																																																																					
		H25	0	0	0	0																																																																																																					
		H26	0	0	0	0																																																																																																					
		H27	0	0	0	0																																																																																																					
		H28	0	0	0	0																																																																																																					
		H29	0	0	0	0																																																																																																					
		H30	0	0	0	0																																																																																																					
		R1	0	0	0	0																																																																																																					
		R2	0	0	0	0																																																																																																					
		R3	0	0	0	0																																																																																																					
0	都道県交付分計	0	0	0	0																																																																																																						
										<table border="1"> <tr> <td>市町村都道県計</td> <td>各年度別合計</td> <td>H23</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td></td> <td></td> <td>H24</td> <td>32,602</td> <td>0</td> <td>9,597</td> <td>23,005</td> </tr> <tr> <td></td> <td></td> <td>H25</td> <td>70,794</td> <td>0</td> <td>26,087</td> <td>44,707</td> </tr> <tr> <td></td> <td></td> <td>H26</td> <td>19,561</td> <td>0</td> <td>32,460</td> <td>▲ 12,899</td> </tr> <tr> <td></td> <td></td> <td>H27</td> <td>0</td> <td>0</td> <td>41,538</td> <td>▲ 41,538</td> </tr> <tr> <td></td> <td></td> <td>H28</td> <td>69,552</td> <td>0</td> <td>33,212</td> <td>36,340</td> </tr> <tr> <td></td> <td></td> <td>H29</td> <td>0</td> <td>0</td> <td>26,385</td> <td>▲ 26,385</td> </tr> <tr> <td></td> <td></td> <td>H30</td> <td>11,174</td> <td>0</td> <td>19,027</td> <td>▲ 7,853</td> </tr> <tr> <td></td> <td></td> <td>R1</td> <td>13,620</td> <td>0</td> <td>9,158</td> <td>4,462</td> </tr> <tr> <td></td> <td></td> <td>R2</td> <td>0</td> <td>0</td> <td>3,498</td> <td>▲ 3,498</td> </tr> <tr> <td></td> <td></td> <td>R3</td> <td>0</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td>289,740</td> <td>合計</td> <td>217,303</td> <td>0</td> <td>200,962</td> <td>16,341</td> </tr> </table>					市町村都道県計	各年度別合計	H23	0	0	0	0			H24	32,602	0	9,597	23,005			H25	70,794	0	26,087	44,707			H26	19,561	0	32,460	▲ 12,899			H27	0	0	41,538	▲ 41,538			H28	69,552	0	33,212	36,340			H29	0	0	26,385	▲ 26,385			H30	11,174	0	19,027	▲ 7,853			R1	13,620	0	9,158	4,462			R2	0	0	3,498	▲ 3,498			R3	0	0	0	0	289,740	合計	217,303	0	200,962	16,341										
市町村都道県計	各年度別合計	H23	0	0	0	0																																																																																																					
		H24	32,602	0	9,597	23,005																																																																																																					
		H25	70,794	0	26,087	44,707																																																																																																					
		H26	19,561	0	32,460	▲ 12,899																																																																																																					
		H27	0	0	41,538	▲ 41,538																																																																																																					
		H28	69,552	0	33,212	36,340																																																																																																					
		H29	0	0	26,385	▲ 26,385																																																																																																					
		H30	11,174	0	19,027	▲ 7,853																																																																																																					
		R1	13,620	0	9,158	4,462																																																																																																					
		R2	0	0	3,498	▲ 3,498																																																																																																					
		R3	0	0	0	0																																																																																																					
289,740	合計	217,303	0	200,962	16,341																																																																																																						